

KEY	
	STORM EVENTS
	DUNE PROJECTS
	PENDING ITEMS

APPROXIMATE SOUTH PALM BEACH/LANTANA PROJECT TIMELINE			
TASK	START	COMPLETION	COSTS
Palm Beach County's (PBC) Department of Environmental Resources Management (ERM) completes an Environmental Assessment of Coastal Resources in Palm Beach, Lake Worth, South Palm Beach, Lantana and Manalapan		5/18/1993	
PBC proposes the Palm Beach/South Palm Beach Dune Restoration Project		1/20/1995	
Town of South Palm Beach passes Town Resolution #229 which requests the County's assistance in renourishing and revegetating the dune at its public beaches		3/1/1995	
PBC Board of County Commissioners (BCC) approve six (6) Easement Agreements with local condominiums for the South Palm Beach Dune Restoration Project	May 2002	May 2052	
PBC secures State Funding for the South Palm Beach Dune Restoration Project (DEP Funding Agreement 02PB2)	1995	December 2002	
November 2003 Dune Restoration: 1,000 cubic yards placed & 28,400 native plants planted	11/19/2003	11/21/2003	\$42,707
Hurricane Frances & Jeanne		September 2004	
February 2005 Dune Restoration: 3,132 cubic yards placed & 7,760 native plants installed	2/14/2005	2/21/2005	\$56,667
PBC BCC approves FDEP Funding Agreement H5PB1 2004 Hurricane Recovery Plan which includes 90% funding for the South Palm Beach/Town of Lantana Feasibility Study		8/16/2005	
ERM Staff meets with Coastal Planning & Engineering (CP&E) to discuss the Feasibility Study scope of work (SOW)		9/26/2005	
County secures FEMA Funding to reconstruct the South Palm Beach Dune Restoration Project		FALL 2005	
Hurricane Wilma		October 2005	
Palm Beach County BCC approves Interlocal Agreement with the Town of Lantana for a Construction Access Easement	10/18/2005	5/01/2011	
December 2005 Dune Restoration: 5,814 cubic yards placed & planted with native plants	12/08/2005	12/22/2005	\$103,124
Feasibility Study (DRAFT)	4/18/2006	2/2007	
After reviewing DRAFT Report, ERM staff supports development of an Environmental Impact Statement (EIS) for erosion control		2/21/2007	
Interlocal Agreement w/ Town of South Palm Beach approved for cost sharing on the South Palm Beach/Lantana Erosion Control Project	5/15/2007	9/30/2032	
Sub Tropical Storm Andrea		May 2007	
June 2007 Emergency Dune Restoration: 6,750 CY	5/29/2007	6/7/2007	\$239,154
FINAL Feasibility Report Received		June 2007	\$224,010
County submits Environmental Impact Statement (EIS) consultant qualification packages to the local ACOE office and meets with ACOE staff to discuss the progress of the Erosion Control Project consultant selection	August 2007	September 2007	
Tropical Storm Noel		October 2007	
County applies & receives a FDEP CCCL Permit for winter 07' dune restoration	10/1/2007	12/3/2007	
County & CPE staff meet to discuss Erosion Control Engineering & Design Scope of Work (SOW) (includes NEPA Environmental Assessment)		12/18/2007	
January 2008 Dune Restoration: 11,000 CY	1/7/2008	1/24/2008	\$318,807
FDEP approval received for Wave & Current Measurement SOW	1/16/2008	2/25/2008	
CPE & County staff meet to discuss revised Erosion Control Engineering & Design SOW		April 16, 2008	
Deployment & retrieval of wave & current meters	3/10/2008	4/21/2008 & 5/5/2008	\$27,668
CPE submits revised Erosion Control Engineering & Design SOW (NEPA Environmental Assessment work removed)	4/16/2008	5/22/2008	
		Total Restoration & Study Costs to Date:	\$1,012,137
FDEP sends approval of the Erosion Control Study SOW	5/28/2008	6/28/2008	
BCC approves Erosion Control Project (engineering & design) SOW & FDEP funding agreement		7/22/2008	
Erosion Control Engineering & Design SOW	NTP: 7/22/2008	January 2009	
EROSION CONTROL STUDY TASKS: TASK 1: Review of Singer Island Breakwater Permit File & Design Documents TASK 2: Environmental Benefits & Impact Assessment TASK 3: Nearshore & Offshore Hardbottom Edge Relief Measurements TASK 4: Engineering Design & Documentation TASK 5: Numerical Modeling of Beach Morphology TASK 6: NEPA Environmental Assessment (Deferred) TASK 7: Pre-design Stakeholder Identification Meeting w/ Regulatory Agencies TASK 8: Stakeholder Meeting to Review Design TASK 9: Beach Profile Survey TASK 10: Breakwater Specific Jet Probe Survey TASK 11: JCP Application TASK 12: Meetings with County Staff TASK 13: Nearshore Seismic-Reflection Sub-bottom Profile Survey		September 2008	
County receives first RAI (Request for Additional Information) from FDEP & ACOE		October 2008	
County obtains permits from the FDEP & ACOE (includes responses to additional RAIs)	October 2008	July/August 2009	
Construction Contractor Selection		Winter 2009	
Advertise for bids Open bids Award contract			
Construct Breakwaters	Summer 2010	Fall 2010	
Please visit the web address listed to below to access our Monthly Status Report which provides current information regarding the South Palm Beach Project. http://www.pbcgov.com/erm/enhancement/beachreports.asp			
For additional information please contact Kimberly Miranda @ (561) 233-2465			

